January 18, 1965

		25X1A
Contracting O	fficer	
Ref: Contract		25X1A
Gentlemen:		
Enclosed is the Monthly Sta	atus Report #1 for the period from	
1 December 1964 through 31	December 1964, for subject contract.	
	concerning the report, please contact	
*	Very truly yours,	
	CONTRACT Administration	25X1A
Emalamona A		

GROUP - 1

EXCLUDED FROM AUTOMATIC DOWNGRADING
AND DECLASSIFICATION

**Declass Review by NIMA / DoD** 

This document contains information affecting the national deferment of the United States, within the remarkant of the Espionage Laws, Title 18, U.S.C., Sections 793 and 794, the transmission or revelation of which in any manner to an unauthorized person is prohibited by law A001400040038-2

Approved For Releas

25X1A



Monthly Status Report #1 Period 1 December 1964 to 1 January 1965

## 1. Description of Approach and Progress During the Reporting Period

- A. Advanced Light Tables The project has been scheduled and engineering personnel selected to participate in the design and fabrication of the three advanced light tables. Preliminary designs are being completed for model fabrication. Designs will be submitted to the shop for:
  - 1) A wooden model to illustrate 750 and 450 motions of Table #1.
  - 2) A model of the proposed film transport mechanism.

Model #1 above will be a wooden full scale model of light Table #1 illustrating a method of continuous adjustment of the table over the specified tilt range.

Model #2 above will be a mock-up of the film transport mechanism. The purpose of Model #2 is to determine optimum film transport speeds and torques for the operating model and slew mode. Various gear ratios will be tried while transporting a 500' roll of 9-1/2 inch film. The presence of the customer is requested to assist in the determination of the optimum gear ratios for the two speed transmission which will be installed in the finished products. It is anticipated that the above models will be completed by 25 January 1965 for customer inspection.

- B. Light Source Electrical Preliminary investigations into the High Frequency Power Supply have begun with emphasis now being placed on primary light source selection. A cold cathode lamp was acquired for investigation into using this type of light source. A preliminary schematic of the basic power supply without the dimmer has been drawn up. Two methods of dimming are being investigated. The first, which varies the pulse duration of the input voltage to the light source, is the proposed method at the moment. However, a basic problem having to do with the delay and ionization time of the recommended light source may limit our operation in this mode. The second method of dimming being investigated is the utilization of a saturable core reactor in the secondary of the output transformer. This method, according to one lamp vendor. will give us the operating characteristics we require and may be the most reliable.
- 2. Experimental Equipment Purchased or Constructed

None.

Approved For Release 2003/05/13: CIA-RDP78B04747A001400040038-2

25X1A	3. Changes in Key Personnel	
	is acting as assistant Project Director	is
25X1A	performing the electrical design, and two Mechanical Engineers,	
25X1A	are engaged in the design and layout of the	e three

25X1A

Trips, Meetings, and Special Conferences

The customer visited us on 5 December 1964.

5. Customer Assistance Required

None.

6. Cumulative Percent Completion Towards the Objective

Approximately 10% of the work has been completed on this project.

- 7. Work Plans for the Ensuing Month
  - A. Fabrication of two models.
  - B. Design for castings of Light Table #1 and #2.
  - C. Determination of torque and operating speeds of film transport mechanism.

25X1A

25X1A

TRANS	SMITTAL SLIP DATE
TO:	MPIC
ROOM NO.	
REMARKS:	
	705
R	To Be Tech
00/1	Morco see the Tech
	Mask
16	Mosse see Be Tech
agri	
ad	his report
0	
FROM:	
ROOM NO.	08
	<u> </u>
FORM NO . 2	WHICH MAY BE USED.

25X1